

Assessment Schedule

US 12936 (v6) - Construct a non-consent timber framed utility building as a BCATS project (Level 2, Credit 8)

Outcome 1	Calculate quantities and prepare an order for materials for a non-consent timber framed utility building.	Assessment evidence and judgement
PC 1.1	Quantities of materials are calculated from working drawings and job specifications.	Evidence gathered from student's calculations and the assessor observation sheet showing: <ul style="list-style-type: none"> • quantities of wall and roof framing timber, cladding, fixings and fittings are calculated correctly.
PC 1.2	An order for materials is prepared in accordance with working drawings and job specifications.	Evidence gathered using order list: <ul style="list-style-type: none"> • order is legible and correct measurement units are used.
Outcome 2	Set out and construct a non-consent timber framed utility building under supervision.	Assessment evidence and judgement (please take photos to verify)
PC 2.1	Framing is set out, cut, assembled and erected in accordance with working drawings and job specifications.	Verified photos of the non-consent building project and the assessor observation sheet showing: <ul style="list-style-type: none"> • framing is set out, cut, assembled, and erected correctly.
PC 2.2	External wall and roof cladding is fixed and the building is finished in accordance with working drawings and job specifications.	Verified photos of the non-consent building project and the assessor observation sheet showing: <ul style="list-style-type: none"> • external wall and roof cladding is fixed and building is finished correctly.
PC 2.3	Exterior joinery is fitted in accordance with working drawings and job specifications.	Verified photos of the non-consent building project and the assessor observation sheet showing: <ul style="list-style-type: none"> • exterior joinery is fitted correctly.
Outcome 3	Complete work operations under supervision.	Assessment evidence and judgement
PC 3.1	All operations are safely completed in accordance with workplace practice.	Evidence gathered from the non-consent building project and the assessor observation sheet showing: <ul style="list-style-type: none"> • appropriate PPE selected and used • tools used correctly and safely • personal safety and safety of others observed.
PC 3.2	Workplace, tools, plant and equipment are cleaned, and tools, plant and equipment stored, in accordance with workplace practice.	Evidence gathered from the non-consent building project and the assessor observation sheet showing: <ul style="list-style-type: none"> • work area cleaned • waste disposed of • tools, plant and equipment cleaned and stored correctly.